Name of Work: Developments of roads and drains at Srinivasapura in Ward No.05 (Jakkur) Byatarayanapura Sub division

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit
2	KSRRB M2100-10. Providing and laying **Plain cement concrete** of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications.						
	RCC Drain						
	Kannappa condiments Road						
	RHS From Main Rd						
	Ch:0.00m to 18.17m	1	18.70	1.20	0.15	3.37	
	Ch:18.17m to 22.20m	1	3.50	1.20	0.15	0.63	
	Ch:22.20m to 25.60m	1	3.40	1.20	0.15	0.61	
	Ch:25.60m to 36.10m	1	10.50	1.20	0.15	1.89	
	Ch:36.10m to 45.40m	1	9.30	1.20	0.15	1.67	
	Ch:45.40m to 47.70m	1	2.30	1.20	0.15	0.41	
	Ch:47.70m to 77.70m	1	30.00	1.20	0.15	5.40	
	Ch:77.70m to 79.50m	1	1.80	1.20	0.15	0.32	
	Ch:79.50m to 83.10m	1	3.60	1.20	0.15	0.65	
	Ch:83.10m to 113.10m	1	30.00	1.20	0.15	5.40	
	Ch:113.10m to 143.10m	1	30.00	1.20	0.15	5.40	
	Ch:143.10m to 173.10m	1	30.00	1.20	0.15	5.40	
	Ch:173.10m to 194.10m	1	21.00	1.20	0.15	3.78	
	Ch:194.10m to 224.10m	1	30.00	1.20	0.15	5.40	
	Ch:224.10m to 230.30m	1	6.20	1.20	0.15	1.12	
	LHS From End						
	Ch:0.00m to 6.80m	1	6.80	1.20	0.15	1.22	
	Ch:6.80m to 36.80m	1	30.00	1.20	0.15	5.40	
	Ch:36.80m to 66.80m	1	30.00	1.20	0.15	5.40	
	Ch:66.80m to 89.80m	1	23.00	1.20	0.15	4.14	
	Ch:89.80m to 99.00m	1	9.20	1.20	0.15	1.66	
	Ch:99.00m to 118.50m	1	19.50	1.20	0.15	3.51	
	Ch:118.50m to 120.80m	1	2.30	1.20	0.15	0.41	
	Ch:120.80m to 126.40m	1	5.60	1.20	0.15	1.01	
	Ch:126.40m to 131.10m	1	4.70	1.20	0.15	0.85	
	Ch:131.10m to 154.30m	1	23.20	1.20	0.15	4.18	
	Ch:154.30m to 163.30m	1	9.00	1.20	0.15	1.62	
	Ch:163.30m to 173.60m	1	10.30	1.20	0.15	1.85	
	Road Gap						

E.E. (Project)

E.E. (Project)

CBFC

29/11/2024

NEWZEN CONSULTANT Consultant Bangalore

29/11/24

Asst. Engineer

Asst. Exec Engineer

Asst. Executive Engin
Project Division
Yelahanka Zone

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit
	Ch:173.60m to 176.10m	1	2.50	1.20	0.15	0.45	
	Ch:176.10m to 179.10m	1	3.00	1.20	0.15	0.54	
	Ch:179.10m to 183.90m	1	4.80	1.20	0.15	0.86	
	Ch:183.90m to 188.60m	1	4.70	1.20	0.15	0.85	
	1st Cross Road						
	LHS From Main Rd						
	Ch:0.00m to 22.30m	1	22.30	1.20	0.15	4.01	
	Ch:22.30m to 28.00m	1	5.70	1.20	0.15	1.03	
	Ch:28.00m to 55.40m	1	27.40	1.20	0.15	4.93	
	Ch:55.40m to 58.80m	1	3.40	1.20	0.15	0.61	
	Ch:58.80m to 65.00m	1	6.20	1.20	0.15	1.12	
	Ch:65.00m to 67.70m	1	2.70	1.20	0.15	0.49	
	Ch:67.70m to 97.70m	1	30.00	1.20	0.15	5.40	
	Ch:97.70m to 127.70m	1	30.00	1.20	0.15	5.40	
	Ch:127.70m to 136.70m	1	9.00	1.20	0.15	1.62	
	Road Gap						
	Ch:136.70m to 145.90m	1	9.20	1.20	0.15	1.66	
	Ch:145.90m to 152.30m	1	6.40	1.20	0.15	1.15	
	Ch:152.30m to 165.80m	1	13.50	1.20	0.15	2.43	
	Ch:165.80m to 170.90m	1	5.10	1.20	0.15	0.92	
	Ch:170.90m to 175.20m	1	4.30	1.20	0.15	0.77	
	Ch:175.20m to 177.70m	1	2.50	1.20	0.15	0.45	
	Ch:177.70m to 207.70m	1	30.00	1.20	0.15	5.40	
	Ch:207.70m to 208.10m	1	0.40	1.20	0.15	0.07	
	RHS From End						
	Ch:0.00m to 4.60m	1	4.60	1.20	0.15	0.83	
	Ch:4.60m to 13.40m	1	8.80	1.20	0.15	1.58	
	Ch:13.40m to 16.20m	1	2.80	1.20	0.15	0.50	
	Ch:16.20m to 28.70m	1	12.50	1.20	0.15	2.25	
	Ch:28.70m to 31.70m	1	3.00	1.20	0.15	0.54	
	Ch:31.70m to 37.80m	1	6.10	1.20	0.15	1.10	
	Ch:37.80m to 41.30m	1	3.50	1.20	0.15	0.63	
	Ch:41.30m to 71.30m	1	30.00	1.20	0.15	5.40	
	Ch:71.30m to 92.30m	1	21.20	1.20	0.15	3.82	
	Ch:92.30m to 97.30m	1	4.80	1.20	0.15	0.86	
	Ch:97.30m to 127.30m	1	30.00	1.20	0.15	5.40	
	Ch:127.30m to 157.30m	1	30.00	1.20	0.15	5.40	
	Ch:157.30m to 170.90m	1	13.60	1.20	0.15	2.45	
	Ch:170.90m to 175.10m	1	4.20	1.20	0.15	0.76	
	Ch:175.10m to 195.90m	1	20.80	1.20	0.15	3.74	
	Ch:195.90m to 204.90m	1	9.00	1.20	0.15	1.62	
	Ch:204.90m to 227.10m	1	22.20	1.20	0.15	4.00	
	Ch:227.10m to 240.50m	1	13.40	1.20	0.15	2.41	

E.E. (Project)

E.E. (Project)

NEWZEN CONSULTANTS
Consultant

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore - 92
Asst. Exec. Engineer

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit
	Lakshmayya Garden						
	RHS From Main Road						
	Chr:0.00m to 12.50m	1	12.50	1.20	0.15	2.25	
	Culvert						
	Chr:12.50m to 40.30m	1	27.80	1.20	0.15	5.00	
	Culvert						
	Chr:40.30m to 70.30m	1	30.00	1.20	0.15	5.40	
	Chr:70.30m to 72.30m	1	2.00	1.20	0.15	0.36	
	Culvert						
	Chr:72.30m to 97.60m	1	25.30	1.20	0.15	4.55	
	Culvert						
	Chr:97.60m to 123.00m	1	25.40	1.20	0.15	4.57	
	Culvert						
	Chr:123.00m to 148.70m	1	25.70	1.20	0.15	4.63	
	Culvert						
	Chr:148.70m to 175.90m	1	27.20	1.20	0.15	4.90	
	Culvert						
	Chr:175.90m to 201.70m	1	25.80	1.20	0.15	4.64	
	LHS From End						
	Chr:0.00m to 26.20m	1	26.20	1.20	0.15	4.72	
	Culvert						
	Chr:26.20m to 52.30m	1	26.10	1.20	0.15	4.70	
	Culvert						
	Chr:52.30m to 78.10m	1	25.80	1.20	0.15	4.64	
	Culvert						
	Chr:78.10m to 103.70m	1	25.60	1.20	0.15	4.61	
	Culvert						
	Chr:103.70m to 133.70m	1	30.00	1.20	0.15	5.40	
	Chr:133.70m to 144.60m	1	10.90	1.20	0.15	1.96	
	Culvert						
	Chr:144.60m to 170.90m	1	26.30	1.20	0.15	4.73	
	Culvert						
	Chr:170.90m to 177.10m	1	6.20	1.20	0.15	1.12	
	House Gap						
	Chr:177.10m to 207.10m	1	30.00	1.20	0.15	5.40	
	2nd Cross Road						
	RHS From End						
	Chr:0.00m to 7.40m	1	7.40	1.20	0.15	1.33	
	Chr:7.40m to 12.70m	1	5.30	1.20	0.15	0.95	
	Chr:12.70m to 42.70m	1	30.00	1.20	0.15	5.40	
	Chr:42.70m to 54.90m	1	12.20	1.20	0.15	2.20	
	Chr:54.90m to 64.10m	1	9.20	1.20	0.15	1.66	
	Chr:64.10m to 94.10m	1	30.00	1.20	0.15	5.40	

E.E. (Project)

E.E. (Project)

NEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit
	Ch:94.10m to 107.00m	1	12.90	1.20	0.15	2.32	
	LHS From Main Rd						
	Ch:0.00m to 7.00m	1	7.00	1.20	0.15	1.26	
	Ch:7.00m to 12.00m	1	5.00	1.20	0.15	0.90	
	Ch:12.00m to 42.00m	1	30.00	1.20	0.15	5.40	
	Ch:42.00m to 65.20m	1	23.20	1.20	0.15	4.18	
	Ch:65.20m to 68.90m	1	3.70	1.20	0.15	0.67	
	Ch:68.90m to 75.30m	1	6.40	1.20	0.15	1.15	
	Ch:75.30m to 77.80m	1	2.50	1.20	0.15	0.45	
	Ch:77.80m to 91.60m	1	13.80	1.20	0.15	2.48	
	Ch:91.60m to 94.50m	1	2.90	1.20	0.15	0.52	
	Ch:94.50m to 103.30m	1	8.80	1.20	0.15	1.58	
	Ch:103.30m to 107.80m	1	4.50	1.20	0.15	0.81	
	HemannaSwami Road						
	LHS From KGN Provision Store						
	Ch:0.00m to 22.70m	1	22.70	1.20	0.15	4.09	
	Ch:22.70m to 25.90m	1	3.20	1.20	0.15	0.58	
	Ch:25.90m to 55.90m	1	30.00	1.20	0.15	5.40	
	Ch:55.90m to 85.00m	1	29.10	1.20	0.15	5.24	
	Ch:85.00m to 93.90m	1	8.90	1.20	0.15	1.60	
	Ch:93.90m to 98.40m	1	4.50	1.20	0.15	0.81	
	RHS From End						
	Ch:0.00m to 30.00m	1	30.00	1.20	0.15	5.40	
	Ch:30.00m to 31.80m	1	1.80	1.20	0.15	0.32	
	Ch:31.80m to 40.80m	1	9.00	1.20	0.15	1.62	
	Ch:40.80m to 50.80m	1	10.00	1.20	0.15	1.80	
	Road Gap						
	Ch:50.80m to 60.80m	1	10.00	1.20	0.15	1.80	
	Ch:60.80m to 90.80m	1	30.00	1.20	0.15	5.40	
	Ch:90.80m to 93.00m	1	2.20	1.20	0.15	0.40	
	Cross Road						
	RHS Ch:0.00m to 11.10m	1	11.10	1.20	0.15	2.00	
	Road Gap						
	Ch:11.10m to 34.10	1	23.00	1.20	0.15	4.14	
	Road Gap						
	Ch:34.10m to 45.10m	1	11.00	1.20	0.15	1.98	
	Culvert						
	Lakshmayya Garden	1	6.20	1.50	0.15	1.40	
		1	6.80	1.50	0.15	1.53	
		1	6.20	1.50	0.15	1.40	
		1	7.20	1.50	0.15	1.62	
		1	6.00	1.50	0.15	1.35	
		1	5.60	1.50	0.15	1.26	

E.E. (Project)

E.E. (Project)

HEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Asst. Exec. Engineer

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit
		1	6.00	1.50	0.15	1.35	
		1	5.20	1.50	0.15	1.17	
		1	6.00	1.50	0.15	1.35	
		1	6.20	1.50	0.15	1.40	
		1	6.20	1.50	0.15	1.40	
		1	6.20	1.50	0.15	1.40	
		1	6.20	1.50	0.15	1.40	
		1	5.00	1.50	0.15	1.13	
					Present Qty	**330.09**	**Cum**

E.E. (Project)

8/11/21

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT
Bangalore
Consultant

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Asst. Exec. Engineer

Name of Work: Developments of roads and drains at Srinivasapura in Ward No.05 (Jakkur) Byatarayanapura Sub division

Detailed Measurements

Measurement Recorded On:

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Providing and Fixing **pre cast covering Slab** made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,copmplete.								
RCC Drain								
Kannappa condiments Road								
RHS From Main Rd								
Ch:0.00m to 18.17m	1	18.70	0.90		16.83			
Ch:18.17m to 22.20m	1	3.50	BS					
Ch:22.20m to 25.60m	1	3.40	BS.					
Ch:25.60m to 36.10m	1	10.50	BS					
Ch:36.10m to 45.40m	1	9.30	0.90		8.37			
Ch:45.40m to 47.70m	1	2.30	BS					
Ch:47.70m to 77.70m	1	30.00	0.90		27.00			
Ch:77.70m to 79.50m	1	1.80	0.90		1.62			
Ch:79.50m to 83.10m	1	3.60	BS					
Ch:83.10m to 113.10m	1	30.00	0.90		27.00			
Ch:113.10m to 143.10m	1	30.00	0.90		27.00			
Ch:143.10m to 173.10m	1	30.00	0.90		27.00			
Ch:173.10m to 194.10m	1	21.00	0.90		18.90			
Ch:194.10m to 224.10m	1	30.00	0.75		22.50			
Ch:224.10m to 230.30m	1	6.20	0.75		4.65			
LHS From End								
Ch:0.00m to 6.80m	1	6.80	0.90		6.12			
Ch:6.80m to 36.80m	1	30.00	0.90		27.00			
Ch:36.80m to 66.80m	1	30.00	0.90		27.00			
Ch:66.80m to 89.80m	1	23.00	0.90		20.70			
Ch:89.80m to 99.00m	1	9.20	BS					
Ch:99.00m to 118.50m	1	19.50	0.90		17.55			
Ch:118.50m to 120.80m	1	2.30	BS					
Ch:120.80m to 126.40m	1	5.60	0.90		5.04			
Ch:126.40m to 131.10m	1	4.70	BS					
Ch:131.10m to 154.30m	1	23.20	0.90		20.88			
Ch:154.30m to 163.30m	1	9.00	0.90		8.10			
Ch:163.30m to 173.60m	1	10.30	BS					
Road Gap								

NEWZEN CONSULTANT ★Consultant★ Bangalore

30/4/24

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst. Exec. Engineer

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Ch:173.60m to 176.10m	1	2.50	0.90		2.25			
Ch:176.10m to 179.10m	1	3.00	BS					
Ch:179.10m to 183.90m	1	4.80	0.90		4.32			
Ch:183.90m to 188.60m	1	4.70	0.90		4.23			
1st Cross Road								
LHS From Main Rd								
Ch:0.00m to 22.30m	1	22.30	0.90		20.07			
Ch:22.30m to 28.00m	1	5.70	BS					
Ch:28.00m to 55.40m	1	27.40	0.90		24.66			
Ch:55.40m to 58.80m	1	3.40	BS					
Ch:58.80m to 65.00m	1	6.20	0.90		5.58			
Ch:65.00m to 67.70m	1	2.70	BS					
Ch:67.70m to 97.70m	1	30.00	0.90		27.00			
Ch:97.70m to 127.70m	1	30.00	0.90		27.00			
Ch:127.70m to 136.70m	1	9.00	0.90		8.10			
Road Gap								
Ch:136.70m to 145.90m	1	9.20	0.90		8.28			
Ch:145.90m to 152.30m	1	6.40	BS					
Ch:152.30m to 165.80m	1	13.50	0.90		12.15			
Ch:165.80m to 170.90m	1	5.10	BS					
Ch:170.90m to 175.20m	1	4.30	0.90		3.87			
Ch:175.20m to 177.70m	1	2.50	BS					
Ch:177.70m to 207.70m	1	30.00	0.90		27.00			
Ch:207.70m to 208.10m	1	0.40	0.90		0.36			
RHS From End								
Ch:0.00m to 4.60m	1	4.60	BS					
Ch:4.60m to 13.40m	1	8.80	0.90		7.92			
Ch:13.40m to 16.20m	1	2.80	BS					
Ch:16.20m to 28.70m	1	12.50	0.90		11.25			
Ch:28.70m to 31.70m	1	3.00	BS					
Ch:31.70m to 37.80m	1	6.10	BS					
Ch:37.80m to 41.30m	1	3.50	0.90		3.15			
Ch:41.30m to 71.30m	1	30.00	0.90		27.00			
Ch:71.30m to 92.30m	1	21.20	0.90		19.08			
Ch:92.30m to 97.30m	1	4.80	BS					
Ch:97.30m to 127.30m	1	30.00	0.90		27.00			
Ch:127.30m to 157.30m	1	30.00	0.90		27.00			
Ch:157.30m to 170.90m	1	13.60	0.90		12.24			
Ch:170.90m to 175.10m	1	4.20	BS					
Ch:175.10m to 195.90m	1	20.80	0.90		18.72			
Ch:195.90m to 204.90m	1	9.00	BS					
Ch:204.90m to 227.10m	1	22.20	0.90		19.98			
Ch:227.10m to 240.50m	1	13.40	BS					

NEWZEN CONSULTANT ★ Consultant ★ Bangalore

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Asst. Exec. Engineer

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Lakshmayya Garden								
RHS From Main Road								
Ch:0.00m to 12.50m	1	12.50	0.90		11.25			
Culvert								
Ch:12.50m to 40.30m	1	27.80	0.90		25.02			
Culvert								
Ch:40.30m to 70.30m	1	30.00	0.90		27.00			
Ch:70.30m to 72.30m	1	2.00	0.90		1.80			
Culvert								
Ch:72.30m to 97.60m	1	25.30	0.90		22.77			
Culvert								
Ch:97.60m to 123.00m	1	25.40	0.90		22.86			
Culvert								
Ch:123.00m to 148.70m	1	25.70	0.90		23.13			
Culvert								
Ch:148.70m to 175.90m	1	27.20	0.90		24.48			
Culvert								
Ch:175.90m to 201.70m	1	25.80	0.90		23.22			
LHS From End								
Ch:0.00m to 26.20m	1	26.20	0.90		23.58			
Culvert								
Ch:26.20m to 52.30m	1	26.10	0.90		23.49			
Culvert								
Ch:52.30m to 78.10m	1	25.80	0.90		23.22			
Culvert								
Ch:78.10m to 103.70m	1	25.60	0.90		23.04			
Culvert								
Ch:103.70m to 133.70m	1	30.00	0.90		27.00			
Ch:133.70m to 144.60m	1	10.90	0.90		9.81			
Culvert								
Ch:144.60m to 170.90m	1	26.30	0.90		23.67			
Culvert								
Ch:170.90m to 177.10m	1	6.20	0.90		5.58			
Loose Gap								
Ch:177.10m to 207.10m	1	30.00	0.90		27.00			
Main Cross Road								
RHS From End								
Ch:0.00m to 7.40m	1	7.40	0.90		6.66			
Ch:7.40m to 12.70m	1	5.30	BS					
Ch:12.70m to 42.70m	1	30.00	0.90		27.00			
Ch:42.70m to 54.90m	1	12.20	0.90		10.98			
Ch:54.90m to 64.10m	1	9.20	BS					
Ch:64.10m to 94.10m	1	30.00	0.90		27.00			

NEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

Asst. Executive Engineer
Project Division

Asst. Executive Engineer

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
4.10m to 107.00m	1	12.90	0.90		11.61			
From Main Rd								
00m to 7.00m	1	7.00	0.90		6.30			
7.00m to 12.00m	1	5.00	BS					
2.00m to 42.00m	1	30.00	0.90		27.00			
42.00m to 65.20m	1	23.20	0.90		20.88			
65.20m to 68.90m	1	3.70	BS					
68.90m to 75.30m	1	6.40	0.90		5.76			
75.30m to 77.80m	1	2.50	BS					
77.80m to 91.60m	1	13.80	0.90		12.42			
91.60m to 94.50m	1	2.90	BS					
94.50m to 103.30m	1	8.80	0.90		7.92			
103.30m to 107.80m	1	4.50	BS					
annaSwami Road								
From KGN Provision Store								
00m to 22.70m	1	22.70	0.90		20.43			
2.70m to 25.90m	1	3.20	BS					
5.90m to 55.90m	1	30.00	0.90		27.00			
5.90m to 85.00m	1	29.10	0.90		26.19			
5.00m to 93.90m	1	8.90	BS					
3.90m to 98.40m	1	4.50	BS					
From End								
00m to 30.00m	1	30.00	0.90		27.00			
00m to 31.80m	1	1.80	0.90		1.62			
80m to 40.80m	1	9.00	BS					
80m to 50.80m	1	10.00	0.90		9.00			
Gap								
80m to 60.80m	1	10.00	BS					
80m to 90.80m	1	30.00	0.90		27.00			
80m to 93.00m	1	2.20	0.90		1.98			
Road								
Ch:0.00m to 11.10m	1	11.10	0.90		9.99			
Gap								
10m to 34.10	1	23.00	0.90		20.70			
Gap								
10m to 45.10m	1	11.00	0.90		9.90			
				Present Qty	**1373.73**	**Sqm**	**2453.85**	**3370927.36**

Chd. & AC

NEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

Asst. Executive Engineer
Project Asst. Exec. Engineer
Yelahanka Zone
BBMP, Bangalore - 92

Name of Work: Developments of roads and drains at Srinivasapura in Ward No.05 (Jakkur) Byatarayanapura Sub division

Detailed Measurements

Measurement Recorded On:

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Providing and Fixing **pre cast covering Slab 250mm thick** made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete.As per Engineer								
Culvert								
Lakshmayya Garden	1	6.20	1.20		7.44			
	1	6.80	1.20		8.16			
	1	6.20	1.20		7.44			
	1	7.20	1.20		8.64			
	1	6.00	1.20		7.20			
	1	5.60	1.20		6.72			
	1	6.00	1.20		7.20			
	1	5.20	1.20		6.24			
	1	6.00	1.20		7.20			
	1	6.20	1.20		7.44			
	1	6.20	1.20		7.44			
	1	6.20	1.20		7.44			
	1	6.20	1.20		7.44			
	1	5.00	1.20		6.00			
Present Qty					**102.00**	**Sqm**		
Up to 125%					**59.63**	**Sqm**	**5688.90**	**339200.66**
Above 125%					**42.38**	**Sqm**	**5418.00**	**229587.75**

C/PC

8/5/24

EE

Chd. A.E.E.

EE

8/5/24

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANTS
Consultant

Asst. Engineer

Asst. Exec. Engineer

Asst. Executive Engineer
Project Division